

City of Plattsmouth Relocated Wastewater Treatment Facility Wastewater Force Mains Construction



CONSTRUCTION UPDATE

The intent of this update is to give an overview of work completed and a projection of work expected in the following weeks. It is intended to be a general overview that is tentative in nature. Construction progress may differ from the information provided because of weather or other construction elements.

Previous Work Overview: March 16 through April 4, 2024

- Valley Corporation (Contractor) completed the force main installation along East Wiles Road west of US Highway 75.
- The Contractor completed directionally drilling of the force main piping in portions of the alignment along 26th Avenue and Smith Avenue.

Upcoming Work Overview: April 5 through 19, 2024

- The Contractor will continue to prepare for the force main installation on Smith Avenue. This will include staging of the force main piping and other materials. Traffic may be reduced to one lane periodically during staging activities.
- The Contractor will continue to install force main on East Wiles Road, east of US Highway 75 and along Chicago Avenue.
- East Wiles Road may be reduced to one-lane traffic from Vireo Parkway to US Highway 75 while final grading and seeding activities are completed.
- East Wiles Road continues to be closed to through traffic, east of US Highway 75, and it is anticipated that it will remain closed for an additional 3 to 4 weeks, depending on weather conditions and construction progress.

What You Need to Know:

- The Contractor will notify property owners whether the work is expected to impact access to their property or utility services. If property owners lose utility service, please contact the local service provider.
- Please do not remove construction stakes or flags. Mow around the stakes or flags rather than removing them, if possible.
- Construction project schedules depend on many variables. Weather conditions, utility conflicts, unknown underground conditions, and fabrication or delivery schedules of materials affect this type of work.

If you have any questions, please contact Dave Nethers with Strand Associates, Inc.® (Strand) at 515-291-2850 (mobile) or by e-mail at dave.nethers@strand.com, or Steve Soupir with Strand at 515-233-0000 or by e-mail at steve.soupir@strand.com.

We appreciate your patience and understanding during this important project for the City of Plattsmouth.



Steve Soupir, Project Manager
Strand Associates, Inc.®
414 South 17th Street, Suite 107
Ames, IA 50010
Office: 515-233-0000



Nate Taylor, Public Works Director
City of Plattsmouth
136 North 5th Street
Plattsmouth, NE 68048
Office: 402-296-2522



Jon Mahon, Superintendent
Valley Corporation
28001 Ida Circle
Valley, NE 68064
Office: 402-359-5416